

LEGEND


- ∅ Pipe Diameter
- Fire Hydrant
- Temporary Hydrant/End
- ⊗ Valve
- ① 11.25° BEND
- ② 22.5° BEND
- ③ 45° BEND
- ④ 90° BEND
- ⊕ Ready Tap
- ⊖ Water Meter
- Water Crossing
- Water Main
- DICL Water Main

NOTES

- Water main pipes are ∅150 PVC-0 Class PN16 unless noted otherwise.
- All road crossings are ∅150 DICL Class DN35 unless noted otherwise.



AS CONSTRUCTED



ENGINEER'S CERTIFICATION

I, MARK SHAW being a certified / registered engineer and duly authorised representative of KN GROUP PTY LTD hereby:

- Certify the information contained in the drawing is an accurate "AS CONSTRUCTED" representation of the works.
- Accept responsibility for the "AS CONSTRUCTED" information contained in this drawing.
- Acknowledge the "AS CONSTRUCTED" information contained in drawing may be relied on by Council and others.

Certification by _____ on _____

for KN GROUP PTY LTD.
Registered Professional Engineer of Queensland - No. 17544

SURVEYOR'S CERTIFICATION

We T.H. JENSEN BOWERS PTY LTD, hereby certify that the vertical and horizontal locations and dimensions shown on this plan are a true and correct record and were located by survey.

Director: *S.A.* Date: 10/11/2020

A1	INDEX	DATE	REVISIONS	DRAWN	CHECKED	PASSED
	A	25/09/2020	Original Issue	JB	DB	DB

DRAWN	EC	25/09/20
CHECKED	DB	25/09/20
PASSED	DB	25/09/20
INITIALS	DATE	

JENSEN BOWERS

SURVEYORS PLANNERS DEVELOPMENT ADVISORS

72 Coelin Street, Fortitude Valley, Qld. 4006
PO Box 799, Spring Hill, Qld. 4004
T (07) 3852 1771 F (07) 3252 9818
T.H. Jensen & Bowers Pty. Ltd. (Consulting Surveyors)
ABN: 52 010 872 407
© Copyright reserved to Jensen Bowers Group Consultants Pty Ltd



Unitywater

26/09/2020

NORTHEAST BUSINESS PARK C/ - KN GROUP PTY LTD CONSULTING ENGINEERS
NORTH HARBOUR - STAGE 37
AS CONSTRUCTED WATER RETICULATION

SHEET 1 OF 1	SCALE 1 : 500
REVISION DATE 25/09/2020	REVISION A
DISCIPLINE CODE	
DRAWING NO. U-2020-0284	